

2016 Capitol Square Reconstruction

Public Informational Meeting 12/16/15

Project Scope & Location

- North half in 2016, south half 2017 (see map on reverse)
- Street resurfacing with bike lane improvements and utility replacement project

Sanitary Sewer Details

- Existing main: installed in 1904, 1930, 1979, 6" & 8" clay pipe
- Only on N. Carroll & W. Mifflin blocks, located under terrace/sidewalk
- New main will be 8" PVC relocated to street & laterals replaced to building

Water Main Details

- On Mifflin & Pinckney – existing main is 10" cast iron, installed in 1882, located under terrace
 - Replace with 10" ductile iron main, installed under street
- On N. Carroll – 2 existing mains: one 6" main from 1882 & one 10" main from 1975
 - Abandon 6" main & connect services to existing 10" main

Other Utility Work

- Minimal storm sewer work, replace as necessary
- Coordinate work with MG&E for new gas main & electrical work

Street Details

- Existing street concrete pavement rated 6/10 & existing curb rated 7/10
- Existing street typical width is 40.5' with a State parking lane, travel lane, shared bus/bike/right turn lane & City parking in some locations
- Replace the concrete pavement & replace curb as necessary & to widen areas
- Widen street to 42.5 ft. to provide for State parking, contra-flow bike lane with buffers, shared bike/vehicle travel lane & bus lane
 - Marked contra-flow lane only installed on Mifflin at this time, City parking removed
 - Widening on Carroll & Pinckney for possible future expansion of contra-flow lane
- Modify traffic signals on Mifflin to account for contra-flow bike lane
- Replace sidewalk as needed to repair damaged areas or for utility replacement

Construction

- Work will be phased; how phased will likely depend on contractor
- 1 travel lane at all times, max 2 blocks of state parking removed at a time
- City street parking will be removed during construction
- Sidewalk access remains open to all businesses during construction & maintain temp cross walks
- Likely 2 planned water shut-offs during construction (notification before shut-off)
- Start work in mid-April
 - complete first phase by mid-July (Art Fair) – full completion of half or temp paved
 - complete all work by September (Taste of Madison)
- No work on Saturdays due to Farmer's Market

Tentative Schedule

Mail estimated assessments: 12/4/15
Public Hearing at BPW: 12/16/15
Public Hearing at CC: 1/5/16
Start work: Mid April 2016

See Reverse for Assessment Policy & contacts

